

700 nilles road fairfield, oh 45014 (513) 829-2149 fax (513) 829-2457

REC'D FEB 21 2001

February 20, 2001

Mr. Eric Pottenger Butler Co. Engineers Office 1921 Fairgrove Avenue Hamilton, OH 45011

Re:

Chesterwood Retirement Community

Phase Three

Dear Eric,

Enclosed is a revised copy of the Construction drawings for the above referenced project.

Please consider these plans for approval.

If you should have any questions or comments, please call.

Sincerely,

Thomas D. Juengling

TDJ/gc Enclosure

Cc: Don Dixon

O:\1995Jobs\95079\022001ep.doc



February 28, 2001

Bayer-Becker Engineer's Attn: Thomas D. Juengling 700 Nilles Road Fairfield, Ohio 45014

> RE: CHESTERWOOD RETIREMENT COMMUNITY PHASE III WEST CHESTER TOWNSHIP

Dear Tom:

This office has reviewed the construction drawings for the above referenced development and feels the following items should be considered for revision.

- Submit storm sewer calculations for Phase III. Also, I haven't been able to find 1. any detention calculations for the Phase III retention pond. Please send retention calculations too.
- Provide a typical section of the proposed mounding on the grading plan. It 2. appears a swale may need to be constructed between buildings No. 7 & 8 and along the rear of building No. 7 to the yard drain.
- A swale looks to be needed in the rear of buildings No. 8 thru 11. Where and how 3. is this runoff to drain?

When these items have been corrected, please submit the revised construction drawings.

Sincerely,

Eric J. Pottenger Design Engineer


File cc:


DATE NOV. 1996 BY CAR BAYER & BECKER ENGINEERS CIVIL ENGINEERS · SURVEYORS · PLANNERS	PROJECT 95-79 Charterwood Phose Three
CK'D	PAGE NUMBER
SUBJECT Spillway and Cotch Busin Out of	End
Check Shillway Elev, + 986,00 With Pond	Elev. = 894.00
This could be	e higher, since when will
RID = CIA Mave to trai	
	na
where Ta = 19.4 min => I10=	(154-123) 7 4.43
(AX 0= 9,50 Acres	
Q10 = (AC) I10 = (9,50) 4.43 = 4	2010\$
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	2011-10
Rus = AC) Ino	300 /300
TE = 19,4 min, = Ina	0= 1/2/ = (15.4+38)
	761 31
	= 6,40
Qua= (9,50) X 6,46 = 61.37 of	
400- 11.30/A G 76+ 61.31 CH	
Try Spillway Elav. = 886,00	
Building Elev! = 987,50	
7ry CB 1-3	
T/GR = 885, 50 WW = 884.00	
30" IN = 892. 38	
1,490	K C
30" @ 1.45%: Q= (0.015) (4.909) (0.131)	0. 0/45 = 42, 81 cfs > 12.
	0. 0145/ = 42, 9/ c+s > 12, c+s
	(c)

DATE BY CK'D.									LAWI	RENC	EBUF	RG, IN	DIAN	A				_	PRO Che	OJE Ste	CT.	ad MBE	75- M	-79 Use	7 2	thre	e	
SUBJE	ECT			\$	pil	lvai	-	an	1	Ca	teh		Bas	in	l	Wt	0	f	Pa	nd	<u> </u>							-
	Fram		Spi	lw	ay	To	-	U	in	a	4	G		Ca	eta	m	Į	2151	n =		8	6.	56-		96	4,00)=	r'
From	aDv	T		& D		Vol	3/		1	195.		1-3				\	4	:										
									- 1	g	<i>N</i>		her		0- H= C:		3.0	00		88	,)	0 =		7				
		Q	7.7	3,	Xa	200	1)7	1 =		50,	9/	cf.	5.	1.		3.0		C	3, U	ill	= b	6.	0				
		Dei	19	n	S	pill	(Na)		F	m		Q	00=			V, 3	17	C	? 5									
								SI		ng Var	E	lev.	11	99	87. 16,	50 00		3.3	33	7	H	3/2						4/1
						and a	1				,,,	9)			-	#	==	1	03		7	42		3.:	G .	3)	7	1/3
						3	#	F	14	7	1,		3		•			И.	se	3	= O'		8 rai	hag	e 100	5		
	-	SPIL	LW)	14	PU	V.= 8	26,0	∂ /	,		/=	۵/	A=		alı.	31	ds	,	(1	12'	7	ear .19	1	'tor	-	F)	5	
																			_	f A 7	Us	E	5	ees	,			

~ /	1																													
DA BY	TE	No	¥.	990	0	E	ВА	ΥE	R	& F	3F	CK	F	RF	- N	GII	NF	FF	25	Р	RO	JE(CT_		95	-7	7		æ	
BY		<u> </u>	1			_			CIVI	. E.	0111555		S			ANNER				_(he	ster	Woo	d	Pho	ise	1	hre	e	
CK	D.			-				()			LAWF	IENCI	EBUF	IG, INI	DIAN	A.				P	AG	ΕN	IUM	BE	R_		3,			-
CK	BJE	ECT				Ü	Spi	W	24																					
							'		1																					_
																		Τ.	T	Π		Π	Π		Г	Т	Τ	Г		
Build	ha	- 8	<u>C</u>	lec		C	apo	10	ty.	'	Pole	14.		M	17)	e	\$	pill	Wal		F	by	0	PIUI	=	Gl.	3	7	c-	5
Build	y	-0	O F	50	\Rightarrow	1 8	107.0	0	 	1	Polic		000		1.00	_	/	DVI	ain	=	80	7. 3	10		_	_	_			
-			7			-	7		ļ.	1			1	15		-	_	-	-	-	_	_			-	-	-		\vdash	
						#	100	-	+	14	1	1		00	1	1	\vdash												\vdash	
												9	-	Capa	ci7	0	F	This	3	0'	Wil	le.	2=							
-		_	_	_	\Box		_			_				Sec	tic	η=	(3	.3	3 //-	27	V 1,	7	2=	9	9,0		de	^		
		_	-	-	-	1	-	-	-	-	-	-	-	_	-		-	_			' '									
				-		\vdash				-					-			_	-									\vdash	H	
							1		-	Cal	uc)	'n	0		Sec	H21		Be	twe	en	F	ley.	08	87.0	0	an	1		\vdash	
											E	ev.	98		50	1														
			_	_	_	_		-	_		_						,	(4.)	,,,										7	
			_	-	-	-	-	-	_	-	-		C	pac	UN		10	1 7	1e	S	ect	m	3/2		6	21	0	2		
					\vdash	-		-	-	-	-		-			=	3.3	3/	30	\mathcal{H}_{c}	650	7	3/2	= 2	<i>3,</i>	20	(7	5	H	9
													C	RDa	eiz	1 0	P	OU	Siz	e	So	cti	'ns,						3/2	
														/ .	1	=	3,3	03/	1/2	12	0')-	F	1/2)	19	7	10	,5	0)	-	
					_					_								/	/		,		~ /(7				7	
			_		-	-	\ \frac{1}{2}	_	-			<u> </u>	-			1			^		7			=	-	6,	79	- 4	5	NAA
					-						17	Ot a	Ц_	0	pil	W2	dy		Capa	(ci	4			=	5	1.	120	15	> >	Cls
																													\vdash	CIS
							_					-																		
\vdash							-	_		-						_		-										H	H	
$\mid \rightarrow \mid$														_	-											-	-	H	H	
							-														-					-		H	\vdash	
																	-											Н	П	
																												П	П	

DATE October 199	6			PROJECT	95-79
DATE October 199 BY CAR	BAYER	L & BECKEH CIVIL ENGINEERS • SURVEY	ENGINEERS ORS • PLANNERS	Chesterwood	95-79 Retirement
CKID		LAWRENCEBURG		PAGE NUMBE	R
SUBJECT	Check	Water Ba	ance of Pr	sposed Por	rd
			·		
Check wa			roposed pmay	assuming	Clay
hattam is	limpe	rvious.			
Reference	:	Hydrology	and Ruality	of Water	Resources,
		Hammer 4		age 126/ Fi	g. 6-1), page
	1111	371, and	page 372 (Fi	3-14)	1
	1				
Surface		= Outfla	v + Seepage	+ Evapora-	m + Change In
Inflaw 7	Infrav		Coss		Horage
	Assume re	ro if	Assume	1ero	
	bottom is	impervious.	if bot	on is	
			impervi	bus.	
Fixel C		0.14 N.()	ecipitation = 1	046 mm = 9	1.18 inches
From Fig. 9	6-11 avg 8-14, av	annual p	evapori Zation =	V III	34.13 inches
		1 12 1/100	/ / At)	30 4 80 S.F.	1= 86690
Evapori 24	11 m = 3	4, 13 inches,	17 inches/	70 700 511	CL, FA.
					Per
					Year
Calquar	Dramage	e Area.	Required to	30 Into	akes
to Kee		1177		Prinoff	Paient
		(112)	1/4		1 2 2 2 2 2 2 2
Surface	/ In Flow	= 418 inc	hes/ 12 inches,	Acres	1789 43560 S.F./A.
Surface		86690≥	(1062)/X		
Dortake	IN-low=				
		8.16Ac. =	X		
	8.16 Ac		wired to Drain	Into Lake	To Keen H
2 de 1	Are a z	Assuming 1	1+ 15 Filled F		





tion from floods is a major conceptions that describe the probabilithe timing and shape of a flood affol of floods.


cam carves a channel to fit its flow concerned with some of the afteref

Precipitation


otation is the discharge of water out ind sleet. It is the source of all water ground. The quantity and variabilit intensity, and distribution of prerecipitation records can be used to e pitation occurs when air containing cer vapor to condense on hydroscopi for water. The droplets coalesce stal resistance of falling. The only kr available precipitation is pressure to high levels. The rate and quanti of cooling and the moisture contening of the air can be caused by topogr action and convergence of air curre orographic precipitation, which is gr the leeward side. For example, pre prographic as illustrated in Figure 6tensity. Convective precipitation is c earth. The warmed air, and therefo accipitation ranges from moderate to a weither by warm air lifting over a w The latter is a large rotating mass with a low-pressure area at the center c light to moderate.

ing Precipitation

tation is measured in both nonrecord spect to time. Snow measurements are ient. The U.S. Weather Service stated in Figure 6-2, consists of a 203-min receiver, an overflow chamber, and a relector and funneled into the receiver district an area one-tenth that of the collector. I used with a stick graduated in millime



Plans & 2-28-01



(1) 18" MIN. VERTICAL CLEARANCE OD TO OD
TO BE MAINTAINED BETWEEN WATER MAIN AND STORM
AND SANITARY SEWERS AT CROSSOVERS.


(2) LOWER WATER SERVICES AS NEEDED TO AVOID
CONFLICTS WITH STORM WITH MIN. 4' COVER.

(3) LOCATION OF ALL EXISTING UTILITIES TO BE
DETERMINED IN THE FIELD PRIOR TO WORK BEGINNING.

(4) 48 HOUR NOTICE TO BE PROVIDED TO
PROPERTY OWNERS AFFECTED BY SHUTDOWN OF
WATER MAIN.

engineers planners surveyors engineers backer (E) Couler Ker (E) Couler Cher (

2 OF 6





SEDIMENTATION CONTROL NOTES

The project has been designed to control erosion and prevent damange to other property. All stripping, earthwork, and regrading shall be performed to minimize erosion. Natural vegetation shall be retained wherever possible. The proposed plan will allow almost all eroded materials to be retained on site.

All areas disturbed by the construction of the roadways, ditches and sedimentation basins shall be seeded. Payment will be by the number of square yards disturbed as per the grading plan.

Straw bales are to be utilized to create temporary dams to catch the silt. These are to be installed at points where the flow is

Surface water is to be directed into these temporary silt basins by means of temporary swales and ditches.

As the installation of the storm sewer progress, staw bales are to be placed at the inlet and outlet of sewers to control the silt. Payment for the above shall be included in items Excavation,

> "All sediment and erosion control measures must be visually inspected and the appropriate maintenance and repair actions taken whenever precipitation exceeds 1/2 inch in any 24 hour period."

EROSION CONTROL LEGEND

SEEDING AND MULCHING SODDING PRESERVING EXISTING VEGETATION

STRAW BALE SILT FENCE

SOIL PILES

TEMPORARY STREAM CROSSING GRAVEL CURB INLET SEDIMENT FILTER

BLOCK & GRAVEL DROP INLET SEDIMENT FILTER

CABIONS

STRAW BALE DROP INLET SEDIMENT FILTER

12 SOD DROP INLET SEDIMENT FILTER


13 GRAVEL & WIRE MESH DROP INLET SEDIMENT FILTER 14 BLOCK & GRAVEL CURB INLET SEDIMENT FILTER

15 SEDIMENT BASINS & DAMS

16 DIKES & SLOPE PROTECTION

ROLLED GRAVEL CURB INLET SED. FILTER (SEE SOIL EROSION & SEDIMENTATION CONTROL DETAIL SHEET)

DENOTES PROPOSED SWALE



- Comment

Cara COMM 5

GRADING EROSION CO \bigcirc

encerence de encapateux


10-30-96

Section Through Spillway Between Building 1 & 2

NOTE: A SILT FENCE SHALL BE PLACED DOWNHILL ALONG THE PERIMETER

OF ALL GROUND TO BE DISTURBED BEFORE ANY GRADING BEGINS

Drawing Name: M9579.DWG



EROSION AND SEDIMENT CONTROLS

<u>Vegetative</u> practices Such practices may include: temporary seeding, permanent seeding, mulching, matting, sod stabilization, vegetative buffer strips, phasing and protection of trees. The contractor shall initiateappropriate vegetative practices on all disturbed areas withinseven (7) dys if they are to remain dormant (undisturbed) for more than forty-five (45) days. Permanent or temporary soil stabilization shall be applied to disturbed areas within seven (7) days after final grade is reached on any portion of the site.

Structural Practices Structural practices shall be used to control erosion and trap sediment from all sites remaining disturbed for more tha fourteen (14) days.

Sediment control structures shall be functional throughout earth disturbing activity. Sediment ponds and perimeter sediment barriers shall be implemented as the first step of grading and within seven days from the start of grubbing. They shall continue to function until the upslope development area is

Sediment Barriers Sheet flow runoff from denuded areas shall be intercepted by sediment barriers. Sediment barriers, such as sediment fences or diversions direction runoff to settling facilities, shall protect adjacent properties and water resources from sediment transported by sheet flow.

Erosion and sediment control practices used to satisfy the conditions of this plan shall meet the standards and specifications in the current edition of Water Management and Sediment Control in Urbanized Areas (Soil Conservation Service.)

No solid or liquid waste, including building materials, shall be discharged in storm water runoff. Off-site vehicle tracking of sediments shall be minimized. The plan shall ensure and demonstrate compliance and applicable State of local waste disposal, sanitary sewer or septic system regulations.

All temporary and permanent control practices shall be maintained and repaired as needed to assure continued performance of their intended function.

INLET PROTECTION DETAILS


Specific Application


This method of inlet protection is applicable where heavy concetrated


13 GRAVEL AND WIRE MESH DROP INLET SEDIMENT FILTER.

2" x 4" Wood Stud-


flows are expected, but not where ponding around the structure might cause excessive inconvenience or damage to adjacent structures and unprotected











STRAW BALE DROP INLET SEDIMENT FILTER
















WARNING! Extra measures may be needed if your site:
 Is within 300 feet of a stream or wetland Is within 1000 feet of a lake Is steep (slopes of 12% or more)
- Receives runoff from 10,000 sq. ft. or more of adjacent land
— Has more than an acre of disturbed ground

7,1	.awn Seed Mixt	
Grass	Sunny Site	Shady Site
Kentucky bluegrass	65%	15%
Fine fescue	20%	70%
Perennial ryegrass	15%	15%
Seeding rate		
Seeding rate	3-4	4-5
(lb./1000 sq. ft.)	• .	


A STRAW BALE DETAILS



Source: Adapted from Installation of Straw and Filter Barriers for Sediment control, Sherwood and Wyant.




Source: Installation of Straw and Filter Barriers for Sediment Control, Sherwood and Wyant.




Source: Michigan Soil Erosion and Sedimet Control Guidebook, 1975


SILT FENCE DTEAILS



Source: Installation of Straw and Fabric Filter Barriers for Sediment Control, Sherwood and Wyant



Source: Adapted from Installation of Straw and Fabric Filter Barriers for Sediment Control, Sherwood and Wyant



Source: Adapted from Installation of Straw and Fabric Filter Barriers for Sediment Control, Sherwood and Wyant

REVEGETATION

Seed, sod or mulch bare soil as soon as possible

1 SEEDING AND MULCHING

1/4" of soil. Roll lightly.

Spread 4 to 6 inches of topsoil. Fertilize according to soil test (or apply 10 lb./1000 sq. ft. of 20-10-10 or 10-10-10 fertilizer.) Seed with an appropriate mix for the site (see table.) Rake lightly to cover seed with

Mulch with straw (70-90 lb. or one bale per 1000 sq. ft.) Anchor mulch by punching 2 inches into the soil with a dull, weighted disk or by using netting or other measures on steep slopes, or windy areas. Water gently every day or two to keep soil moist. Less watering

2 SODDING Spread 4 to 6 inches of topsoil. Fertilize according to soil test (or apply 10lb./1000 sq. ft. of 20-10-10 or 10-10-10 Lightly water the soil.

is needed once grass is 2 inches tall.

Lay sod. Tamp or roll lightly. On slopes, lay sod starting at the bottom and work toward the top. Peg each piece down in several places. Initial watering should wet soil 6 inches deep (or until water stands 1 inch deep in a

straight-sided container.) Then water lightly every day or two for 2 weeks. If construction is completed after October

31, seeding or sodding may be delayed. Applying mulch or temporary seed (such as rye or winter wheat) is recommended if weather permits. Straw bale or silt fences must be maintained until final seeding or sodding is completed in spring March 15- May 31.

PRESERVING EXISTING VEGETATION

Wherever possible, preserve existing trees, shrubs, and other vegetation. To prevent root damage, do not grade, place soil piles, or park vehicles near trees marked for preservation.

Place plastic mesh or snow fence barriers around trees to protect the area below their branches.

4\ STRAW BALE or SILT FENCE

Put up before any other work is done. Install on downslope side(s) of site with ends extended up sideslopes a short

Place parallel to the contour of the land to allow water to ond behind fence. Entrench 4 inches deep (see back page.) Stake (2 stakes per bale OR 1 stake every 3 feet for silt fence.) Leave no gaps between bales or sections of silt fence. Inspect and repair once a week

and after every 1/2 inch rain. Remove sediment if deposits reach half the fence or straw bale height.

Maintain until a lawn is established.

6 SOIL PILES Located away from any downslope street, driveway, stream, lake, wetland, ditch or drainageway.

Temporary seed such as annual rye is recommended for topsoil piles. Surround with straw bales or silt fence.

Install a single access drive using 3 to 5 inch aggregate over a geotextile material. Lay gravel 6 inches deep and 10 feet wide from the foundation to the street. Use to prevent tracking dirt onto the road by all vehicles. Maintain throughout construction until

driveway is paved. Park all construction vehicles on the street and off of the site.

SEDIMENT CLEANUP

By the end of each work day, sweep or scrape up soil tracked onto the road. By the end of the next work day after a storm, clean up soil washed off—site, and check straw bales and silt fence for damage or sediment buildup.

DOWNSPOUT EXTENDERS

Not required, but highly recommended. Install as soon as gutters and downspouts are completed. Route water to a grassed or paved area.

Maintain until a lawn is established.



