



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 1

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Tuesday, 05-20-08

Job No. 2008-09

Location Liberty Township

RPR Kevin Sams

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather partly cloudy

Air Temp. 41 **AM** 62 **PM**

Ground Conditions Dry

Workforce (Total) 5 **Workforce Classifications (Totals)** 1 Foreman, 3 Laborer, 1 Operator

Equipment Operating 1 Backhoe, 1 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests)

Description of Work Performed

Contractor poured deadman at valve for BCDES. Found gas main in way of strain pole at Bethany and Liberty ct. Called Jerry Garrett who called bell. Was told they will adjust pole to miss gas main. Dale Steward informed me of change to hydrant at end of project.

Contractor's Hours 7:00 AM to 3:30 PM = 8.5

RPR's Hours 6:30 AM to 5:00 PM = 10.5

Subtract Lunch (0-if none) = 0.5

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 8

Total Hours Worked = 10

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

5/20/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 2

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Wednesday, 05-21-08

Job No. 2008-09

Location Liberty Township

RPR Kevin Sams

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 50 **AM** 50 **PM**

Ground Conditions Dry

Workforce (Total) 6 **Workforce Classifications (Totals)** 1 Foreman, 3 Laborer, 2 Operator

Equipment Operating 1 Loaders, 1 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests)

Description of Work Performed

Contractor started laying storm at the headwall at sta 13+40 and ran into a gas service at around 14?00. Called Jerry Garrett. Contactor then moved to catch basin at sta. 1+70 and continuing on with storm. Duke on site around 12:30 to fix gas service.

Contractor's Hours 6:30 AM to 5:00 PM = 10.5

RPR's Hours 6:30 AM to 5:00 PM = 10.5

Subtract Lunch (0-if none) = 0.5

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 10

Total Hours Worked = 10

Item No.	Spec. #	Description	Location	Daily Quantity	
201E11000		CLEARING AND GRUBBING	Bethany Road, (Lakota Schools)	0.5	LS
203E10000		EXCAVATION	Bethany Road, (Lakota Schools)	65	CY
602E20000		CONCRETE MASONRY	Bethany Road, (Lakota Schools)	0.27	CY
623E10000		CONSTRUCTION LAYOUT STAKES	Bethany Road, (Lakota Schools)	0.1	LS
624E10000		MOBILIZATION	Bethany Road, (Lakota Schools)	0.5	LS

5/21/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 3

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Thursday, 05-22-08

Job No. 2008-09

Location Liberty Township

RPR Kevin Sams

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 50 **AM** 50 **PM**

Ground Conditions Dry

Workforce (Total) 6 **Workforce Classifications (Totals)** 1 Foreman, 3 Laborer, 2 Operator

Equipment Operating 1 Dozers, 1 Loaders, 1 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests)

Description of Work Performed

Contractor finishing storm and catch basins. Also started stripping soil down to sub grade. After visual and mechanical inspection of sub grade, repairs will need to be made to sub grade

Contractor's Hours 6:30 AM to 5:00 PM = 10.5

RPR's Hours 6:30 AM to 5:00 PM = 10.5

Subtract Lunch (0-if none) = 0.5

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 10

Total Hours Worked = 10

Item No.	Spec. #	Description	Location	Daily Quantity	
603E04400		12" CONDUIT, TYPE B	Bethany Road, (Lakota Schools)	480	FT
603E05900		15" CONDUIT, TYPE B	Bethany Road, (Lakota Schools)	130	FT
604E04500		CATCH BASIN, NO. 2-2B	Bethany Road, (Lakota Schools)	5	EACH
614E11000		MAINTAINING TRAFFIC	Bethany Road, (Lakota Schools)	0.25	LS
802E00000		PREMIUM ON BID BOND	Bethany Road, (Lakota Schools)	0.62	LS
802E00000		PREMIUM ON BID BOND	Liberty Court, (Liberty Township)	0.0933	LS
802E00000		PREMIUM ON BID BOND	Liberty Court, (Butler County)	0.0934	LS
802E00000		PREMIUM ON BID BOND	Liberty Court, (Lakota Schools)	0.0933	LS
802E00000		PREMIUM ON BID BOND	Cin-Day, (Butler County)	0.1	LS
802E00001		PREMIUM ON INDUSTRIAL INSURANCE	Bethany Road, (Lakota Schools)	0.62	LS
802E00001		PREMIUM ON INDUSTRIAL INSURANCE	Liberty Court, (Liberty Township)	0.0933	LS
802E00001		PREMIUM ON INDUSTRIAL INSURANCE	Liberty Court, (Butler County)	0.0934	LS
802E00001		PREMIUM ON INDUSTRIAL INSURANCE	Liberty Court, (Lakota Schools)	0.0933	LS
802E00001		PREMIUM ON INDUSTRIAL INSURANCE	Cin-Day, (Butler County)	0.1	LS

5/22/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 4

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Tuesday, 05-27-08

Job No. 2008-09

Location Liberty Township

RPR Dale Steward

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather overcast

Air Temp. 65 **AM** 70 **PM**

Ground Conditions Dry

Workforce (Total) 3 **Workforce Classifications (Totals)** 1 Foreman, 1 Laborer, 1 Operator

Equipment Operating 1 Other, 1 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests)

Description of Work Performed

supplemental report, after discussions with odot and bceo, denny and greg, requested that mt pleasant pull off bethany road for 1-2 weeks. utilities have not been re-located and odot indicates that they are 1 to 1-1/2 weeks behind schedule. mt pleasant was not able to complete any significant work due to the utility re-location delay.

Contractor's Hours 07:30 AM to 09:30 AM = 2

RPR's Hours 08:00 AM to 09:30 AM = 1.5

Subtract Lunch (0-if none) = 0

Subtract Lunch (0-if none) = 0

Total Hours Worked = 2

Total Hours Worked = 1.5

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

5/27/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 5

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Wednesday, 07-16-08

Job No. 2008-09

Location Liberty Township

RPR Kevin Sams

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 68 **AM** 90 **PM**

Ground Conditions Dry

Workforce (Total) 3 **Workforce Classifications (Totals)** 1 Foreman, 1 Laborer, 1 Operator

Equipment Operating 1 Dump Truck, 1 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests)

Description of Work Performed

Contractor removing existing pipe along Bethany Rd. and removing topsoil

Contractor's Hours 7:30 AM to 4:00 PM = 8.5

RPR's Hours 6:30 AM to 5:00 PM = 10.5

Subtract Lunch (0-if none) = 0.5

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 8

Total Hours Worked = 10

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

7/16/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 6

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Monday, 07-21-08

Job No. 2008-09

Location Liberty Township

RPR Kevin Sams

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 68 **AM** 92 **PM**

Ground Conditions Dry

Workforce (Total) 5 **Workforce Classifications (Totals)** 1 Foreman, 3 Laborer, 1 Operator

Equipment Operating 1 Dump Truck, 1 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests)

Description of Work Performed

Pouring curb ramps at the intersection of school drive and Bethany Rd. looked at soil in widening along Bethany and determined its ok to start building up subgrade on.

Contractor's Hours 7:30 AM to 4:00 PM = 8.5
Subtract Lunch (0-if none) = 0.5
Total Hours Worked = 8

RPR's Hours 6:30 AM to 5:00 PM = 10.5
Subtract Lunch (0-if none) = 0.5
Total Hours Worked = 10

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

7/21/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 7

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Friday, 07-25-08

Job No. 2008-09

Location Liberty Township

RPR Kevin Sams

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 67 **AM** 85 **PM**

Ground Conditions Dry

Workforce (Total) 1 **Workforce Classifications (Totals)** 1 Foreman

Equipment Operating

Material Delivered

Remarks (Visitors, Instructions, Tests) swpp per plan/ signs and barricades in place

Description of Work Performed

Contractor not on site. Duke crew on site removing poles on Bethany Rd. Poles on Liberty Ct. still in with wires on them

Contractor's Hours 7:00 AM to 3:30 PM = 8.5

RPR's Hours 6:30 AM to 5:00 PM = 10.5

Subtract Lunch (0-if none) = 0.5

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 8

Total Hours Worked = 10

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

7/25/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 8

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Saturday, 07-26-08

Job No. 2008-09

Location Liberty Township

RPR Kevin Sams

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 59 **AM** 83 **PM**

Ground Conditions Damp Surface

Workforce (Total) 4 **Workforce Classifications (Totals)** 1 Foreman, 2 Laborer, 1 Operator

Equipment Operating 1 Dump Truck, 1 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests) swpp per plan/signs and barricades in place

Description of Work Performed

Met with Mark Wilson from ODOT and worked out where they will stop their stripping from bridge project. Contractor stripping topsoil from school Dr. east.

Contractor's Hours 7:30 AM to 4:00 PM = 8.5
Subtract Lunch (0-if none) = 0.5
Total Hours Worked = 8

RPR's Hours 6:30 AM to 5:00 PM = 10.5
Subtract Lunch (0-if none) = 0.5
Total Hours Worked = 10

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

7/26/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 8A

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Saturday, 07-26-08

Job No. 2008-09

Location Liberty Township

RPR Kevin Sams

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 57 **AM** 81 **PM**

Ground Conditions Dry

Workforce (Total) 4 **Workforce Classifications (Totals)** 1 Foreman, 2 Laborer, 1 Operator

Equipment Operating 1 Dozers, 1 Sheepfoot Roller, 1 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests) swpp per plan/signs and barracades in place

Description of Work Performed

Hauling in fill for subgrade. Bringing up to grade and compacting with sheepsfoot. Alt-Witzig testing compaction. Mark Volz moving fire hydrant east of school drive. Will backfill all disturbed areas under road with LSM. Poles removed that will be under road will be filled with LSM

Contractor's Hours 6:30 AM to 5:00 PM = 10.5
Subtract Lunch (0-if none) = 0.5
Total Hours Worked = 10

RPR's Hours 6:30 AM to 5:00 PM = 10.5
Subtract Lunch (0-if none) = 0.5
Total Hours Worked = 10

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

7/26/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 23

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Monday, 07-28-08

Job No. 2008-09

Location Liberty Township

RPR Kevin Sams

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 64 **AM** 88 **PM**

Ground Conditions Dry

Workforce (Total) 5 **Workforce Classifications (Totals)** 1 Foreman, 2 Laborer, 2 Operator

Equipment Operating 1 Dozers, 1 Dump Truck, 2 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests) swpp per plan/signs and barracades in place

Description of Work Performed

Bringing in material for subgrade and spreading and sheepsfooting in place.

Contractor's Hours 6:30 AM to 5:00 PM = 10.5

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 10

RPR's Hours 6:30 AM to 5:00 PM = 10.5

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 10

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

7/28/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 24

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Wednesday, 07-30-08

Job No. 2008-09

Location Liberty Township

RPR Kevin Sams

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 64 **AM** 85 **PM**

Ground Conditions Dry

Workforce (Total) 5 **Workforce Classifications (Totals)** 1 Foreman, 2 Laborer, 2 Operator

Equipment Operating 1 Dozers, 1 Graders, 1 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests) swpp per plan/signs and barricades per plan

Description of Work Performed

Removing cut edge of asphalt along bethany road. Proof rolled Bethany Rd and it passed. Will begin laying 301 base tomorrow pending weather. Sawcit new asphalt coming off bridge for a good joint. Informed school of paving schedule and that the contractor will maintain access to the school off Bethany Rd.

Contractor's Hours 6:30 AM to 5:00 PM = 10.5

RPR's Hours 6:30 AM to 5:00 PM = 10.5

Subtract Lunch (0-if none) = 0.5

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 10

Total Hours Worked = 10

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

7/30/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 9

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Friday, 08-01-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 90 **AM** 90 **PM**

Ground Conditions Dry

Workforce (Total) 8 **Workforce Classifications (Totals)** 1 Foreman, 4 Laborer, 3 Operator

Equipment Operating 1 Tack Truck, 1 Asphalt Paver, 1 Dump Truck, 2 Smooth Drum Roller

Material Delivered 212.11 Tons 448 Level, 325.41 Tons 301

Remarks (Visitors, Instructions, Tests) MOT - road closed.

SWPPP - per plan.

Description of Work Performed

MTP - Paving crew installing second lift of 301 and 448 intermediate course of blacktop. Hand crew building blacktop taper on far east end of project, 26+00L to 30+80L. Material delivered 301 - 325.41 tons, 448 Level - 212.11 tons.

NOTE - there is a high spot in the blacktop around station 16+00L that will need to be grinded down before the surface course is installed. Had paving foreman notify Chris N. about the problem.

Contractor's Hours 7:00 AM to 5:00 PM = 10

RPR's Hours 7:30 AM to 4:00 PM = 8.5

Subtract Lunch (0-if none) = 0

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 10

Total Hours Worked = 8

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/1/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 10

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Monday, 08-04-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 90 **AM** 90 **PM**

Ground Conditions Dry

Workforce (Total) 3 **Workforce Classifications (Totals)** 1 Foreman, 2 Operator

Equipment Operating 1 Dozers, 1 Loaders

Material Delivered

Remarks (Visitors, Instructions, Tests) MOT - road open to traffic at noon.

SWPPP - per plan.

Description of Work Performed

MTP - two operators working on side slopes on left side of road. Crew removed all road closed signs and barricades, road was open to traffic around noon.

Contractor's Hours 6:00 AM to 4:00 PM = 10

RPR's Hours 7:30 AM to 4:00 PM = 8.5

Subtract Lunch (0-if none) = 0

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 10

Total Hours Worked = 8

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/4/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 11

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Tuesday, 08-05-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather rain

Air Temp. 73 **AM** 73 **PM**

Ground Conditions Muddy

Workforce (Total) 0 **Workforce Classifications (Totals)**

Equipment Operating

Material Delivered

Remarks (Visitors, Instructions, Tests) MOT - road open.

SWPPP - per plan.

Description of Work Performed

MTP - not onsite because of heavy rain in the morning.

LOST WORKDAY - soil is saturated.

Contractor's Hours 7:00 AM to 7:00 AM =

RPR's Hours 7:30 AM to 4:00 PM = 8.5

Subtract Lunch (0-if none) = 0

Subtract Lunch (0-if none) = 0.5

Total Hours Worked =

Total Hours Worked = 8

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/5/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 12

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Wednesday, 08-06-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather partly cloudy

Air Temp. 85 **AM** 85 **PM**

Ground Conditions Muddy

Workforce (Total) 2 **Workforce Classifications (Totals)** 1 Foreman, 1 Laborer

Equipment Operating

Material Delivered

Remarks (Visitors, Instructions, Tests) MOT - road open.

SWPPP - per plan.

Description of Work Performed

MTP - not onsite because ground is muddy. Jon and one laborer stopped out in the afternoon to pothole the fiber optic line that runs along the eastside of liberty court, 54+50R.

NOTE - gave Jon a copy of the state plans for bethany so he can build the roadside slope to the new drawings on the northeast end of the project.

LOSTWORK DAY - crew could not continue with dirt work.

Contractor's Hours 12:00 PM to 2:00 PM = 2

RPR's Hours 7:30 AM to 4:00 PM = 8.5

Subtract Lunch (0-if none) = 0

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 2

Total Hours Worked = 8

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/6/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 13

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Thursday, 08-07-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 85 **AM** 85 **PM**

Ground Conditions Damp Surface

Workforce (Total) 11 **Workforce Classifications (Totals)** 1 Foreman, 4 Laborer, 5 Laborer, 1 Operator

Equipment Operating 1 Crew Truck, 1 Saw Machine, 5 Dump Truck, 1 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests) MOT - Bethany Road open, Liberty Court closed, detour and barricades have been installed.
SWPPP - per plan.

Description of Work Performed

MTP - saw cutting pavement to be saved on liberty court and removing the existing road and curb. Laborer digging to locate fiber optic on east side of road.

NOTE - called dave quimby and told him there are three driveways that tie into liberty court that the plans to not show going back, dave said he will talk to shirley oney about the situation.

DELAY - none.

Contractor's Hours 6:00 AM to 4:00 PM = 10

RPR's Hours 7:30 AM to 4:00 PM = 8.5

Subtract Lunch (0-if none) = 0

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 10

Total Hours Worked = 8

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/7/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 14

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Friday, 08-08-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 80 **AM** 80 **PM**

Ground Conditions Dry

Workforce (Total) 10 **Workforce Classifications (Totals)** 1 Foreman, 2 Laborer, 5 Laborer, 2 Operator

Equipment Operating 1 Backhoe, 5 Dump Truck, 1 Trackhoe, 1 Volvos

Material Delivered

Remarks (Visitors, Instructions, Tests) MOT - Bethany open, liberty court closed. Installed open to business sign on southend of liberty court.

SWPPP - per plan.

Description of Work Performed

MTP - removing trees and existing blacktop and curb. Started to cut down the hill on the rightside of liberty court, 54+00R to 56+00R. Installed the 31 LF and the 22 LF 12" storm sewer at 52+75. Installed the bottoms to both CB3A catch basins at 52+75R. Installed 304 for temporary access to the driveway at 52+00R

NOTE - the fiber optic that one laborer spent 4 hours trying to locate on the eastside of liberty court was confirmed by the utility company that it is no longer live and the new line is overhead.

NOTE - met with shirly oney and we will make sure that the RV storage building will have a gravel access over the weekend. Shirely said she would get back with me about the status of putting back the second driveway for the storage building 54+00R. She also said to get with dave quimby about the final driveway detail 52+00R and if we need to depress the curb for the farm gate on the left/west side of the road 54+00L.

DELAY - none.

Contractor's Hours 6:00 AM to 6:00 PM = 12

RPR's Hours 7:30 AM to 6:30 PM = 11

Subtract Lunch (0-if none) = 0

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 12

Total Hours Worked = 10.5

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/8/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 15

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Monday, 08-11-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 80 **AM** 80 **PM**

Ground Conditions Dry

Workforce (Total) 7 **Workforce Classifications (Totals)** 1 Foreman, 1 Laborer, 2 Laborer, 3 Operator

Equipment Operating 1 Dozers, 2 Dump Truck, 2 Loaders, 1 Trackhoe

Material Delivered 7 CY LSM

Remarks (Visitors, Instructions, Tests) MOT - liberty court closed.

SWPPP - per plan.

Description of Work Performed

MTP - Jon's crew putting subgrade to grade for curb on liberty court. Poured LSM over the both runs of storm sewer at 52+75.

MTP - Mark's crew removing driveway aprons and sidewalk on cin-day.

NOTE - dave quimby said to depress the curb for the farm gate 53+50L, none for the second driveway entrance at 54+00R and for 36 LF from 52+22R to 52+58R.

PLAN ERROR - the two catch basins located at 70+77R and 72+15R are modified catch basins not regular catch basins with a separate manhole behind them as shown on the plans. This causes a major problem because the existing catch basins need to be removed but they can't because of the existing 24" storm that runs through them on the backside, Dale Steward has been notified and will be onsite in the morning.

DELAY - none.

Contractor's Hours 6:00 AM to 4:30 PM = 10.5

RPR's Hours 7:30 AM to 5:30 PM = 10

Subtract Lunch (0-if none) = 0

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 10.5

Total Hours Worked = 9.5

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/11/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 16

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Tuesday, 08-12-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 80 **AM** 80 **PM**

Ground Conditions Dry

Workforce (Total) 9 **Workforce Classifications (Totals)** 1 Foreman, 1 Foreman, 2 Laborer, 2 Laborer, 1 Operator, 2 Operator

Equipment Operating 1 Backhoe, 1 Dozers, 1 Loaders

Material Delivered

Remarks (Visitors, Instructions, Tests) MOT - Liberty Court closed.

SWPPP - per plan.

Description of Work Performed

MTP - Jon's crew worked a couple of hours in the morning finish grading for curb on liberty court.

MTP - Mark's crew removing existing storm sewer on cin-day will LSM in the morning.

MTP - Gary's crew adjusted both catch basins at 52+75 to grade.

OGLESBY - cancelled pouring curb today.

PLAN CHANGE - Dale Steward stopped by to look at both modified catch basins on cin-day and decided to keep the modified box in the ground and pay the contractor to install new slab tops that met the HS-20 spec.

PLAN CHANGE - told Jon that we need to order a pre-cast top to the catch basin on liberty court and fix it the same way we are doing the ones on cin-day, 52+50.

UTILITY - called Jerry Garrett about the pole that needs to be moved at 70+10R, he said he will double check with the utility company.

DAMAGE - see s drive for picture of damage done by contractor with a dozer track to the existing work pad in front of the traffic cabinet at the corner of cin-day and bethany road.

DELAY - none.

Contractor's Hours 6:00 AM to 2:30 PM = 8.5
Subtract Lunch (0-if none) = 0
Total Hours Worked = 8.5

RPR's Hours 7:30 AM to 4:00 PM = 8.5
Subtract Lunch (0-if none) = 0.5
Total Hours Worked = 8

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/12/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 17

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Wednesday, 08-13-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 80 **AM** 80 **PM**

Ground Conditions Dry

Workforce (Total) 5 **Workforce Classifications (Totals)** 1 Foreman, 2 Laborer, 2 Operator

Equipment Operating 1 Backhoe, 1 Loaders

Material Delivered 14 CY LSM

Remarks (Visitors, Instructions, Tests) MOT - Liberty Court closed.

SWPPP - per plan.

Description of Work Performed

MTP - Mark's crew installed the base to catch basin No. 3 at 70+77R and storm pipe from 70+77R to 71+25R. Installed LSM in the ditchline where the existing storm was removed and underneath the proposed type 6 curb from 70+25R to 70+60R. Removed the 15" tree 70+25R per Shirley Oney and the construction drawings.

PLAN ERROR / CHANGE - the existing gas main is running through the proposed catch basin at station 70+25R. Called Dave Quimby and got the okay to move the location 3LF North and 3 LF East in order to work around the gas main and the gas service that runs off the main at the same location.

NOTE - talked to the owner of the rv storage building on Liberty Court and he said he was okay with us installing the curb on Thursday as long as we could get him access back in the late afternoon.

DELAY - 1 operator and 3 laborers using a backhoe were delayed 1.5 hours when they hit a 4" sewer lateral at 71+20R while installing the proposed storm sewer. Material used: 6 LF of 4" PVC, two 22 degree bends and one Fernco fitting. The sewer lateral was not marked in the field or on the plans.

Contractor's Hours 6:30 AM to 4:30 PM = 10
Subtract Lunch (0-if none) = 0
Total Hours Worked = 10

RPR's Hours 7:30 AM to 4:30 PM = 9
Subtract Lunch (0-if none) = 0.5
Total Hours Worked = 8.5

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/13/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 19

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Thursday, 08-14-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather overcast

Air Temp. 80 **AM** 80 **PM**

Ground Conditions Dry

Workforce (Total) 9 **Workforce Classifications (Totals)** 1 Foreman, 3 Laborer, 2 Laborer, 1 Operator, 2 Operator

Equipment Operating 1 Backhoe, 1 Graders, 1 Loaders

Material Delivered 19.25 CY LSM

Remarks (Visitors, Instructions, Tests) MOT - Liberty Court closed.

SWPPP - per plan.

Description of Work Performed

MTP - Mark's crew installed the bases to three catch basins 70+25R, 71+39R and 72+15R and poured concrete around the storm pipes and flowlines. Installed LSM around the outside of the bases of the catch basins.

MTP - Jon's crew cutting liberty court to grade for pavement and sidewalk.

OGLESBY - on site at 2:00 pm setting string line for curb, wanted to pour this afternoon but will have to wait until morning so mud is not tracked on the road from the concrete trucks.

DELAY - none.

RAIN - light rainfall at 2:00pm, not causing a delay.

Contractor's Hours 6:30 AM to 4:30 PM = 10

RPR's Hours 7:30 AM to 4:00 PM = 8.5

Subtract Lunch (0-if none) = 0

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 10

Total Hours Worked = 8

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/14/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 20

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Friday, 08-15-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 80 **AM** 80 **PM**

Ground Conditions Dry

Workforce (Total) 13 **Workforce Classifications (Totals)** 1 Foreman, 1 Foreman, 3 Laborer, 4 Laborer, 3 Operator, 1 Operator

Equipment Operating 1 Curb Machine, 1 Backhoe, 1 Graders, 2 Loaders

Material Delivered 90 CY Concrete Class C

Remarks (Visitors, Instructions, Tests) MOT - liberty court closed.

SWPPP - per plan.

Description of Work Performed

MTP - Jon's crew grading for pavement on liberty court. Set new slab top over the modified manhole at 52+50.

MTP - Mark's crew installed block and set the top to catch basin 70+77R. Removed the existing top to the modified manhole 70+77R, 72+15R and set new slab top.

OGLESBY - installed all type 2 curb on liberty court.

NOTE - installed 304 to provide tempoary access for the rv storage building.

ALT WITZIG - tested two loads of concrete: first load 5/8" slump, 6.3% air and 83 degrees, second load 1/2" slump, 6.0 % air and 85 degrees. First load had four sets of cylinders made.

DELAY / EXTRA - the existing blacktop at station 54+25L to 55+90L is 4" above the top of the front face of curb. Notified Dale Steward and got the okay to remove the existing blacktop that was suppose to be overlayed and saved. Jon says he will start removing the exisiting blacktop on saturday.

Contractor's Hours 6:30 AM to 4:30 PM = 10

Subtract Lunch (0-if none) = 0

Total Hours Worked = 10

RPR's Hours 9:00 AM to 4:00 PM = 7

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 6.5

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/15/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 21

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Saturday, 08-16-08

Job No. 2008-09

Location Liberty Township

RPR Erich Ziegler

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather sunny

Air Temp. 80 **AM** 80 **PM**

Ground Conditions Dry

Workforce (Total) 9 **Workforce Classifications (Totals)** 1 Foreman, 5 Laborer, 3 Operator

Equipment Operating 1 Saw Machine, 3 Dump Truck, 1 Graders, 1 Loaders, 1 Trackhoe

Material Delivered

Remarks (Visitors, Instructions, Tests) MOT - liberty court closed.

SWPPP - per plan.

Description of Work Performed

MTP - removed the existing blacktop that was suppose to stay on liberty court, see daily report dated 8/15/08. Final grading for pavement on liberty court and backfilling curb. Proof rolled and logged subgrade on liberty court. Installed more 304 for the temporary driveway access for the rv storage building. Saw cut EOP along Bethany.

MATERIAL NOTE - told Jon that as of right now the pre-cast concrete slabs for the modified catch basins are rejected because KOI is not on ODOT's certified list. Jon needs to contact the office if he has any further questions.

DELAY - one operator and three dump trucks hauling off the existing road on liberty court 54+50L to 56+00L, 1/2 day delay.

Contractor's Hours 6:00 AM to 4:00 PM = 10

RPR's Hours 7:30 AM to 11:30 AM = 4

Subtract Lunch (0-if none) = 0

Subtract Lunch (0-if none) = 0

Total Hours Worked = 10

Total Hours Worked = 4

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/16/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 18

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Monday, 08-18-08

Job No. 2008-09

Location Liberty Township

RPR Tim Smith

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather clear

Air Temp. 62 **AM** 85 **PM**

Ground Conditions Dry

Workforce (Total) 0 **Workforce Classifications (Totals)**

Equipment Operating

Material Delivered

Remarks (Visitors, Instructions, Tests) SWPPP - PER PLAN - PER PLAN - - PER PLAN
MOT - ALL SIGTNS AND BARRICADES IN PLACE, PER PLAN.

Description of Work Performed

CONSTRUCTION REEPORT TO BRING TOTALS UP TO DATE

Contractor's Hours 08:00 AM to 04:00 PM = 8
Subtract Lunch (0-if none) = 0.5
Total Hours Worked = 7.5

RPR's Hours 08:00 AM to 04:00 PM = 8
Subtract Lunch (0-if none) = 0.5
Total Hours Worked = 7.5

Item No.	Spec. #	Description	Location	Daily Quantity	
201E11000		CLEARING AND GRUBBING	Bethany Road, (Lakota Schools)	0.12	LS
201E11000		CLEARING AND GRUBBING	Cin-Day, (Butler County)	0.1	LS
201E11000		CLEARING AND GRUBBING	Liberty Court, (Butler County)	0.0934	LS
201E11000		CLEARING AND GRUBBING	Liberty Court, (Lakota Schools)	0.0933	LS
201E11000		CLEARING AND GRUBBING	Liberty Court, (Liberty Township)	0.0933	LS
202E11000		STRUCTURE REMOVED	Bethany Road, (Lakota Schools)	4	LS
202E23000		PAVEMENT REMOVED	Bethany Road, (Lakota Schools)	398	SY
202E23001		PAVEMENT REMOVED AS PER PLAN	Bethany Road, (Lakota Schools)	37	SY
202E23010		PAVEMENT REMOVED, ASPHALT	Bethany Road, (Lakota Schools)	79	SY
202E30000		WALK REMOVED	Bethany Road, (Lakota Schools)	51	SF
202E35100		PIPE REMOVED, 24" AND UNDER	Bethany Road, (Lakota Schools)	495	FT
202E58100		CATCH BASIN REMOVED	Bethany Road, (Lakota Schools)	1	EACH
202E75610		VALVE BOX REMOVED	Bethany Road, (Lakota Schools)	1	EACH
203E10000		EXCAVATION	Bethany Road, (Lakota Schools)	559	CY
203E20000		EMBANKMENT	Bethany Road, (Lakota Schools)	226	CY
204E10000		SUBGRADE COMPACTION	Bethany Road, (Lakota Schools)	373	SY
204E45000		PROOF ROLLING	Bethany Road, (Lakota Schools)	3	HOURL
301E46000		ASPHALT CONCRETE BASE	Bethany Road, (Lakota Schools)	630.77	CY
301E46000*		ASPHALT CONRETE BASE	Bethany Road, (Lakota Schools)	19	CY
407E14000		TACK COAT FOR INTERMEDIATE COURSE	Bethany Road, (Lakota Schools)	66.5	GAL

8/18/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 18

Page 2

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Monday, 08-18-08

Job No. 2008-09

Location Liberty Township

RPR Tim Smith

407E14000	TACK COAT FOR INTERMEDIATE COURSE	Bethany Road, (Butler County)	66.5	GAL
407E14000	TACK COAT FOR INTERMEDIATE COURSE	Bethany Road, (Liberty Township)	66.5	GAL
448E46050	ASPHALT INTEMEDIATE COURSE	Bethany Road, (Butler County)	35.34	CY
448E46050	ASPHALT INTEMEDIATE COURSE	Bethany Road, (Lakota Schools)	35.33	CY
448E46050	ASPHALT INTEMEDIATE COURSE	Bethany Road, (Liberty Township)	35.33	CY
602E20000	CONCRETE MASONRY	Bethany Road, (Lakota Schools)	6.83	CY
608E49000	CURB RAMP	Bethany Road, (Lakota Schools)	1	EACH
614E11000	MAINTAINING TRAFFIC	Bethany Road, (Lakota Schools)	0.25	LS
623E10000	CONSTRUCTION LAYOUT STAKES	Bethany Road, (Lakota Schools)	0.4	LS
625E23306	NO. 10 AWG 600 VOLT DISTRIBUTION CABLE	Bethany Road, (Lakota Schools)	105	FT
625E32000	GROUND ROD	Bethany Road, (Lakota Schools)	2	EACH
625E34000	POWER SERVICE	Bethany Road, (Lakota Schools)	1	EACH
632E30200	MESSENGER WIRE, 7 STRAND, 3/8" DIAMETER	Bethany Road, (Lakota Schools)	85	LF
632E82100	STRAIN POLE, TYPE TC-81.10, DESIGN 5	Bethany Road, (Lakota Schools)	2	EACH
632E82101	STRAIN POLE FOUNDATION	Bethany Road, (Lakota Schools)	2	EACH
638E02604	12" WATER MAIN D.I.P.	Bethany Road, (Lakota Schools)	65	FT
638E06200	POLYETHYLENE ENCASEMENT	Bethany Road, (Lakota Schools)	65	FT
638E10480	FIRE HYDRANT REMOVED	Bethany Road, (Lakota Schools)	1	EACH
638E10500	FIRE HYDRANT REMOVED AND RESET	Bethany Road, (Lakota Schools)	3	EACH
638E10800	VALVE BOX ADJUSTED TO GRADE	Bethany Road, (Lakota Schools)	1	EACH
638E98012	WATER WORK MISC.:	Bethany Road, (Lakota Schools)	1	EACH
832E15000	STORMWATER POLLUTION PREVENTION PLAN	Bethany Road, (Lakota Schools)	0.62	LS
832E15000	STORMWATER POLLUTION PREVENTION PLAN	Cin-Day, (Butler County)	0.1	LS
832E15000	STORMWATER POLLUTION PREVENTION PLAN	Liberty Court, (Butler County)	0.0934	LS
832E15000	STORMWATER POLLUTION PREVENTION PLAN	Liberty Court, (Liberty Township)	0.0933	LS
832E15000	STORMWATER POLLUTION PREVENTION PLAN	Liberty Court, (Lakota Schools)	0.0933	LS

8/18/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 25

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Tuesday, 08-19-08

Job No. 2008-09

Location Liberty Township

RPR Tim Smith

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather clear

Air Temp. 68 **AM** 82 **PM**

Ground Conditions Asphalt

Workforce (Total) 7 **Workforce Classifications (Totals)** 1 Foreman, 4 Laborer, 2 Operator

Equipment Operating 1 Asphalt Paver

Material Delivered

Remarks (Visitors, Instructions, Tests) MOT - all signs and barricades in place, per plan
SWPPP - per plan

Description of Work Performed

Mt. Pleasant - paving Liberty Crt. under traffic, Bethany open to traffic.

Contractor's Hours 7:30 AM to 4:00 PM = 8.5

RPR's Hours 7:30 AM to 4:00 PM = 8.5

Subtract Lunch (0-if none) = 0.5

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 8

Total Hours Worked = 8

Item No.	Spec. #	Description	Location	Daily Quantity
----------	---------	-------------	----------	----------------

8/19/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No.

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Wednesday, 09-03-08

Job No. 2008-09

Location Liberty Township

RPR Tim Smith

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather clear

Air Temp. 0 **AM** 0 **PM**

Ground Conditions Dry

Workforce (Total) 0 **Workforce Classifications (Totals)**

Equipment Operating

Material Delivered

Remarks (Visitors, Instructions, Tests)

Description of Work Performed

Contractor's Hours 07:30 AM to 04:00 PM = 8.5

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 8

RPR's Hours 07:30 AM to 04:00 PM = 8.5

Subtract Lunch (0-if none) = 0.5

Total Hours Worked = 8

Item No.	Spec. #	Description	Location	Daily Quantity	
202E23000		PAVEMENT REMOVED	Cin-Day, (Butler County)	70	SY
202E23000		PAVEMENT REMOVED	Cinday		
202E23000		PAVEMENT REMOVED	Liberty Court, (Butler County)	447.34	SY
202E23000		PAVEMENT REMOVED	Bethany		
202E23000		PAVEMENT REMOVED	Liberty Court, (Lakota Schools)	447.33	SY
202E23000		PAVEMENT REMOVED	Liberty Court, (Liberty Township)	447.33	SY
202E23001		PAVEMENT REMOVED AS PER PLAN	Cin-Day, (Butler County)	82	SY
202E30000		WALK REMOVED	Bethany Road, (Lakota Schools)	118	SF
202E30000		WALK REMOVED	Cin-Day, (Butler County)	671	SF
202E30000		WALK REMOVED	Liberty Court, (Butler County)	112.68	SF
202E30000		WALK REMOVED	Liberty Court, (Lakota Schools)	112.66	SF
202E30000		WALK REMOVED	Liberty Court, (Liberty Township)	112.66	SF
202E31AA		SPECIAL MAILBOX REMOVED AND REERECTED	Bethany Road, (Lakota Schools)	12	EACH
202E31AA		SPECIAL MAILBOX REMOVED AND REERECTED	Cin-Day, (Butler County)	3	EACH
202E32000		CURB REMOVED	Cin-Day, (Butler County)	348	FT
202E32000		CURB REMOVED	Liberty Court, (Butler County)	326	FT
202E32000		CURB REMOVED	Liberty Court, (Lakota Schools)	326	FT
202E32000		CURB REMOVED	Liberty Court, (Liberty Township)	326	FT
202E35100		PIPE REMOVED, 24" AND UNDER	Bethany Road, (Lakota Schools)	495	FT

9/3/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No.

Page 2

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Wednesday, 09-03-08

Job No. 2008-09

Location Liberty Township

RPR Tim Smith

202E35100	PIPE REMOVED, 24" AND UNDER	Cin-Day, (Butler County)	127	FT
202E38000	GUARDRAIL REMOVED	Bethany Road, (Lakota Schools)	261	FT
202E58100	CATCH BASIN REMOVED	Cin-Day, (Butler County)	5	EACH
202E58100	CATCH BASIN REMOVED	Liberty Court, (Butler County)	0.34	EACH
202E58100	CATCH BASIN REMOVED	Liberty Court, (Lakota Schools)	0.33	EACH
202E58100	CATCH BASIN REMOVED	Liberty Court, (Liberty Township)	0.33	EACH
203E10000	EXCAVATION	Bethany Road, (Lakota Schools)	54	CY
203E10000	EXCAVATION	Cin-Day, (Butler County)	185	CY
203E10000	EXCAVATION	Liberty Court, (Butler County)	135	CY
203E10000	EXCAVATION	Liberty Court, (Lakota Schools)	135	CY
203E10000	EXCAVATION	Liberty Court, (Liberty Township)	135	CY
203E20000	EMBANKMENT	Bethany Road, (Lakota Schools)	1320	CY
203E20000	EMBANKMENT	Cin-Day, (Butler County)	24	CY
203E20000	EMBANKMENT	Liberty Court, (Butler County)	99	CY
203E20000	EMBANKMENT	Liberty Court, (Lakota Schools)	99	CY
203E20000	EMBANKMENT	Liberty Court, (Lakota Schools)	99	CY
204E10000	SUBGRADE COMPACTION	Bethany Road, (Lakota Schools)	3531	SY
204E10000	SUBGRADE COMPACTION	Cin-Day, (Butler County)	666	SY
204E10000	SUBGRADE COMPACTION	Liberty Court, (Butler County)	621	SY
204E10000	SUBGRADE COMPACTION	Liberty Court, (Lakota Schools)	621	SY
204E10000	SUBGRADE COMPACTION	Liberty Court, (Liberty Township)	621	SY
204E45000	PROOF ROLLING	Bethany Road, (Lakota Schools)	0.72	HOUR
204E45000	PROOF ROLLING	Cin-Day, (Butler County)	0.6	HOUR
204E45000	PROOF ROLLING	Liberty Court, (Butler County)	0.5604	HOUR
204E45000	PROOF ROLLING	Liberty Court, (Lakota Schools)	0.5598	HOUR
204E45000	PROOF ROLLING	Liberty Court, (Liberty Township)	0.5598	HOUR
301E46000	ASPHALT CONCRETE BASE	Bethany Road, (Lakota Schools)	195.23	CY
301E46000	ASPHALT CONCRETE BASE	Cin-Day, (Butler County)	33.07	CY
407E14000	TACK COAT FOR INTERMEDIATE COURSE	Bethany Road, (Butler County)	36.84	GAL
407E14000	TACK COAT FOR INTERMEDIATE COURSE	Bethany Road, (Lakota Schools)	36.83	GAL
407E14000	TACK COAT FOR INTERMEDIATE COURSE	Bethany Road, (Liberty Township)	36.83	GAL
407E14000	TACK COAT FOR INTERMEDIATE COURSE	Cin-Day, (Butler County)	47	GAL
407E14000	TACK COAT FOR INTERMEDIATE COURSE	Liberty Court, (Butler County)	14	GAL
407E14000	TACK COAT FOR INTERMEDIATE COURSE	Liberty Court, (Lakota Schools)	14	GAL
407E14000	TACK COAT FOR INTERMEDIATE COURSE	Liberty Court, (Liberty Township)	14	GAL
448E46021	ASPHALT CONCRETE, INTERMEDIATE COURSE	Liberty Court, (Butler County)	29.97	CY
448E46021	ASPHALT CONCRETE, INTERMEDIATE COURSE	Liberty Court, (Lakota Schools)	29.98	CY
448E46021	ASPHALT CONCRETE, INTERMEDIATE COURSE	Liberty Court, (Liberty Township)	29.98	CY
448E47020	ASPHALT CONCRETE SURFACE COURSE	Bethany Road, (Butler County)	81	CY
448E47020	ASPHALT CONCRETE SURFACE COURSE	Bethany Road, (Lakota Schools)	81	CY

9/3/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No.

Page 3

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Wednesday, 09-03-08

Job No. 2008-09

Location Liberty Township

RPR Tim Smith

448E47020	ASPHALT CONCRETE SURFACE COURSE	Bethany road, (Liberty Township)	81	CY
448E47020	ASPHALT CONCRETE SURFACE COURSE	Cin-Day, (Butler County)	16	CY
448E47020	ASPHALT CONCRETE SURFACE COURSE	Liberty Court, (Butler County)	18.66	CY
448E47020	ASPHALT CONCRETE SURFACE COURSE	Liberty Court, (Lakota Schools)	18.67	CY
448E47020	ASPHALT CONCRETE SURFACE COURSE	Liberty Court, (Liberty Township)	18.67	CY
448E48020	ASPHALT CONCRETE SURFACE COURSE DRIVEWAYS	Bethany Road, (Butler County)	1.68	CY
448E48020	ASPHALT CONCRETE SURFACE COURSE DRIVEWAYS	Bethany Road, (Lakota Schools)	1.66	CY
448E48020	ASPHALT CONCRETE SURFACE COURSE DRIVEWAYS	Bethany road, (Liberty Township)	1.66	CY
451E10000	6" NON-REINFORCED CONCRETE PAVEMENT	Bethany Road, (Lakota Schools)	3	CY
451E10000	6" NON-REINFORCED CONCRETE PAVEMENT	Cin-Day, (Butler County)	10	CY
451E10000	6" NON-REINFORCED CONCRETE PAVEMENT	Liberty Court, (Butler County)	22.3	CY
451E10000	6" NON-REINFORCED CONCRETE PAVEMENT	Liberty Court, (Lakota Schools)	22.2	CY
451E10000	6" NON-REINFORCED CONCRETE PAVEMENT	Liberty Court, (Liberty Township)	22.2	CY
603E04400	12" CONDUIT, TYPE B	Cin-Day, (Butler County)	132	FT
603E04400	12" CONDUIT, TYPE B	Liberty Court, (Butler County)	22	FT
603E04400	12" CONDUIT, TYPE B	Liberty Court, (Lakota Schools)	22	FT
603E04400	12" CONDUIT, TYPE B	Liberty Court, (Liberty Township)	22	FT
604E00400	CATCH BASIN, NO. 3	Cin-Day, (Butler County)	2	EACH
604E00800	CATCH BASIN, NO. 3A	Liberty Court, (Butler County)	0.68	EACH
604E00800	CATCH BASIN, NO. 3A	Liberty Court, (Lakota Schools)	0.66	EACH
604E00800	CATCH BASIN, NO. 3A	Liberty Court, (Liberty Township)	0.66	EACH
604E04500	CATCH BASIN, NO. 2-2B	Cin-Day, (Butler County)	2	EACH
604E31500	MANHOLE, NO. 3	Cin-Day, (Butler County)	1	EACH
604E34500	MANHOLE ADJUSTED TO GRADE	Liberty Court, (Butler County)	0.34	EACH
604E34500	MANHOLE ADJUSTED TO GRADE	Liberty Court, (Lakota Schools)	0.33	EACH
604E34500	MANHOLE ADJUSTED TO GRADE	Liberty Court, (Liberty Township)	0.33	EACH
604E35500	MANHOLE RECONSTRUCTED TO GRADE	Cin-Day, (Butler County)	2	EACH
606E13000	GUARDRAIL, TYPE 5	Bethany Road, (Lakota Schools)	238	FT
606E22010	ANCHOR ASSEMBLY, TYPE E-98	Bethany Road, (Lakota Schools)	1	EACH
608E13000	4" CONCRETE WALK	Bethany Road, (Lakota Schools)	73	SF
608E13000	4" CONCRETE WALK	Cin-Day, (Butler County)	714	SF
608E13000	4" CONCRETE WALK	Liberty Court, (Butler County)	820.34	SF
608E13000	4" CONCRETE WALK	Liberty Court, (Lakota Schools)	820.33	SF
608E13000	4" CONCRETE WALK	Liberty Court, (Liberty Township)	820.33	SF
608E14000	6" CONCRETE WALK	Bethany Road, (Lakota Schools)	3507	SF
608E49000	CURB RAMP	Bethany Road, (Lakota Schools)	2	EACH
608E49000	CURB RAMP	Cin-Day, (Butler County)	1	EACH
608E49000	CURB RAMP	Liberty Court, (Butler County)	0.34	EACH

9/3/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No.

Page 4

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Wednesday, 09-03-08

Job No. 2008-09

Location Liberty Township

RPR Tim Smith

608E49000	CURB RAMP	Liberty Court, (Lakota Schools)	0.33	EACH
608E49000	CURB RAMP	Liberty Court, (Liberty Township)	0.33	EACH
608E98000	WALKWAY MISC.	Bethany Road, (Lakota Schools)	235	SF
609E12000	COMBINATION CURB AND GUTTER, TYPE 2	Liberty Court, (Butler County)	338	FT
609E12000	COMBINATION CURB AND GUTTER, TYPE 2	Liberty Court, (Lakota Schools)	338	FT
609E12000	COMBINATION CURB AND GUTTER, TYPE 2	Liberty Court, (Liberty Township)	338	FT
609E26000	CURB, TYPE 6	Cin-Day, (Butler County)	339	LF
614E11000	MAINTAINING TRAFFIC	Bethany Road, (Lakota Schools)	0.12	LS
614E11000	MAINTAINING TRAFFIC	Cin-Day, (Butler County)	0.1	LS
614E11000	MAINTAINING TRAFFIC	Liberty Court, (Butler County)	0.0934	LS
614E11000	MAINTAINING TRAFFIC	Liberty Court, (Lakota Schools)	0.0933	LS
614E11000	MAINTAINING TRAFFIC	Liberty Court, (Liberty Township)	0.0933	LS
614E21000	WORK ZONE CENTER LINE	Bethany Road, (Lakota Schools)	0.4	MILE
614E22000	WORK ZONE EDGE LINE	Bethany Road, (Lakota Schools)	0.3	MILE
614E23000	WORK ZONE CHANNELIZING LINE	Bethany Road, (Lakota Schools)	525	FT
614E26000	WORK ZONE STOP LINE	Bethany Road, (Lakota Schools)	18	FT
614E27000	WORK ZONE CROSSWALK LINE	Bethany Road, (Lakota Schools)	172	FT
614E30000	WORK ZONE LANE ARROW	Bethany Road, (Lakota Schools)	9	EACH
614E31000	WORK ZONE WORD ON PAVEMENT	Bethany Road, (Lakota Schools)	2	EACH
614E31700	WORK ZONE SCHOOL SYMBOL MARKING	Bethany Road, (Lakota Schools)	2	EACH
621E00100	RPM	Bethany Road, (Lakota Schools)	68	EACH
623E10000	CONSTRUCTION LAYOUT STAKES	Bethany Road, (Lakota Schools)	0.12	LS
623E10000	CONSTRUCTION LAYOUT STAKES	Cin-Day, (Butler County)	0.1	LS
623E10000	CONSTRUCTION LAYOUT STAKES	Liberty Court, (Butler County)	0.0934	LS
623E10000	CONSTRUCTION LAYOUT STAKES	Liberty Court, (Lakota Schools)	0.0933	LS
623E10000	CONSTRUCTION LAYOUT STAKES	Liberty Court, (Liberty Township)	0.0933	LS
624E10000	MOBILIZATION	Bethany Road, (Lakota Schools)	0.12	LS
624E10000	MOBILIZATION	Liberty Court, (Butler County)	0.0934	LS
624E10000	MOBILIZATION	Liberty Court, (Lakota Schools)	0.0933	LS
624E10000	MOBILIZATION	Liberty Court, (Liberty Township)	0.0933	LS
625E18511	BRACKET ARM, 30', AS PER PLAN	Bethany Road, (Lakota Schools)	1	EACH
625E26251	LUMINAIRE, CONVENTIOINAL, AS PER PLAN	Bethany Road, (Lakota Schools)	1	EACH
630E03100	GROUND MOUNTED SUPPORT, NO. 3 POST	Bethany Road, (Lakota Schools)	112.5	FT
630E03100	GROUND MOUNTED SUPPORT, NO. 3 POST	Cin-Day, (Butler County)	11.5	FT
630E03100	GROUND MOUNTED SUPPORT, NO. 3 POST	Liberty Court, (Butler County)	11	FT
630E03100	GROUND MOUNTED SUPPORT, NO. 3 POST	Liberty Court, (Lakota Schools)	11	FT
630E03100	GROUND MOUNTED SUPPORT, NO. 3 POST	Liberty Court, (Liberty Township)	11	FT
630E80101	SIGN FLAT SHEET, TYPE G	Bethany Road, (Lakota Schools)	70	EACH
630E80101	SIGN FLAT SHEET, TYPE G	Cin-Day, (Butler County)	6.25	EACH
630E80101	SIGN FLAT SHEET, TYPE G	Liberty Court, (Butler County)	5.1667	EACH
630E80101	SIGN FLAT SHEET, TYPE G	Liberty Court, (Lakota Schools)	5.1666	EACH
630E80101	SIGN FLAT SHEET, TYPE G	Liberty Court, (Liberty Township)	5.1666	EACH

9/3/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No.

Page 5

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Wednesday, 09-03-08

Job No. 2008-09

Location Liberty Township

RPR Tim Smith

630E80101	SIGN FLAT SHEET, TYPE G	Bethany Road, (Lakota Schools)	18	EACH
638E10400	ADJUST FIRE HYDRANT TO GRADE	Bethany Road, (Lakota Schools)	1	EACH
638E10800	VALVE BOX ADJUSTED TO GRADE	Bethany Road, (Lakota Schools)	7	EACH
638E10800	VALVE BOX ADJUSTED TO GRADE	Cin-Day, (Butler County)	1	EACH
638E11201	WATER METER BOX ADJUSTED TO GRADE	Bethany Road, (Lakota Schools)	3	EACH
644E00100	EDGE LINE	Bethany Road, (Lakota Schools)	0.31	MILE
644E00100	EDGE LINE	Cin-Day, (Butler County)	0.06	MILE
644E00300	CENTER LINE	Bethany Road, (Lakota Schools)	0.42	MILE
644E00300	CENTER LINE	Liberty Court, (Butler County)	0.0068	MILE
644E00300	CENTER LINE	Liberty Court, (Lakota Schools)	0.0066	MILE
644E00300	CENTER LINE	Liberty Court, (Liberty Township)	0.0066	MILE
644E00400	CHANNELIZING LINE	Bethany Road, (Lakota Schools)	525	FT
644E00400	CHANNELIZING LINE	Cin-Day, (Butler County)	245	FT
644E00400	CHANNELIZING LINE	Liberty Court, (Butler County)	34	FT
644E00400	CHANNELIZING LINE	Liberty Court, (Lakota Schools)	33	FT
644E00400	CHANNELIZING LINE	Liberty Court, (Liberty Township)	33	FT
644E00500	STOP LINE	Bethany Road, (Lakota Schools)	18	FT
644E00500	STOP LINE	Liberty Court, (Butler County)	11.34	FT
644E00500	STOP LINE	Liberty Court, (Lakota Schools)	11.33	FT
644E00500	STOP LINE	Liberty Court, (Liberty Township)	11.33	FT
644E00600	CROSSWALK LINE	Bethany Road, (Lakota Schools)	102	FT
644E00600	CROSSWALK LINE	Cin-Day, (Butler County)	173	FT
644E00601	CROSSWALK LINE	Bethany Road, (Lakota Schools)	70	FT
644E01100	SCHOOL SYMBOL MARKING	Bethany Road, (Lakota Schools)	1	EACH
644E01100	SCHOOL SYMBOL MARKING	Liberty Court, (Butler County)	0.34	EACH
644E01100	SCHOOL SYMBOL MARKING	Liberty Court, (Lakota Schools)	0.33	EACH
644E01100	SCHOOL SYMBOL MARKING	Liberty Court, (Liberty Township)	0.33	EACH
644E01300	LANE ARROW	Bethany Road, (Lakota Schools)	9	EACH
644E01300	LANE ARROW	Cin-Day, (Butler County)	3	EACH
644E01300	LANE ARROW	Liberty Court, (Butler County)	0.134	EACH
644E01300	LANE ARROW	Liberty Court, (Lakota Schools)	0.133	EACH
644E01300	LANE ARROW	Liberty Court, (Liberty Township)	0.133	EACH
644E01382	WORD ON PAVEMENT	Bethany Road, (Lakota Schools)	2	EACH
644E01382	WORD ON PAVEMENT	Liberty Court, (Butler County)	0.34	EACH
644E01382	WORD ON PAVEMENT	Liberty Court, (Lakota Schools)	0.33	EACH
644E01382	WORD ON PAVEMENT	Liberty Court, (Liberty Township)	0.33	EACH

9/3/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 26

Page 1

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Monday, 10-27-08

Job No. 2008-09

Location Liberty Township

RPR Tim Smith

Contractor BENJAMIN HOUSE

Engineer Kleingers

Construction Manager Dale Steward

Weather clear

Air Temp. 55 **AM** 55 **PM**

Ground Conditions Dry

Workforce (Total) 0 **Workforce Classifications (Totals)**

Equipment Operating

Material Delivered

Remarks (Visitors, Instructions, Tests) Project done, finishing pay qtys

Description of Work Performed

Finishing pay qtys

Contractor's Hours 07:00 AM to 07:00 AM =

RPR's Hours 07:30 AM to 04:00 PM = 8.5

Subtract Lunch (0-if none) = 0

Subtract Lunch (0-if none) = 0.5

Total Hours Worked =

Total Hours Worked = 8

Item No.	Spec. #	Description	Location	Daily Quantity	
202E11000		STRUCTURE REMOVED	Bethany Road, (Lakota Schools)	-3	LS
621E00100		RPM	Bethany Road, (Lakota Schools)	5	EACH
624E10000		MOBILIZATION	Cin-Day, (Butler County)	0.1	LS
630E79000		SIGN HANGER ASSEMBLY, SPAN WIRE	Bethany Road, (Lakota Schools)	2	EACH
630E80100		SIGN, FLAT SHEET	Bethany Road, (Lakota Schools)	18	SF
632E30200		MESSENGER WIRE, 7 STRAND, 3/8" DIAMETER	Bethany Road, (Lakota Schools)	51	LF
644E00100		EDGE LINE	Cin-Day, (Butler County)	0.4	MILE
644E00300		CENTER LINE	Cin-Day, (Butler County)	0.2	MILE
644E00400		CHANNELIZING LINE	Cin-Day, (Butler County)	330	FT
644E01300		LANE ARROW	Cin-Day, (Butler County)	3.6	EACH
659E00501		SEEDING AND MULCHING, CLASS 1	Bethany Road, (Lakota Schools)	3716	SY
659E00501		SEEDING AND MULCHING, CLASS 1	Cin-Day, (Butler County)	197	SY
659E00501		SEEDING AND MULCHING, CLASS 1	Liberty Court, (Butler County)	280.34	SY
659E00501		SEEDING AND MULCHING, CLASS 1	Liberty Court, (Lakota Schools)	280.33	SY
659E00501		SEEDING AND MULCHING, CLASS 1	Liberty Court, (Liberty Township)	280.33	SY
659E20000		COMMERCIAL FERTILIZER	Bethany Road, (Lakota Schools)	0.062	TON
659E20000		COMMERCIAL FERTILIZER	Cin-Day, (Butler County)	0.01	TON
659E20000		COMMERCIAL FERTILIZER	Liberty Court, (Butler County)	0.0094	TON
659E20000		COMMERCIAL FERTILIZER	Liberty Court, (Lakota Schools)	0.0093	TON
659E20000		COMMERCIAL FERTILIZER	Liberty Court, (Liberty Township)	0.0093	TON

10/27/2008

Contractor's Authorized Representative Signature

RPR Signature

Date



Butler County Engineers Office
1921 Fairgrove Ave.
Hamilton, OH 45011
(513) 867-5744

Construction Report

Report No. 26

Page 2

Project Bethany Road, Roadway Improvements

Inspecting for

Day/Date Monday, 10-27-08

Job No. 2008-09

Location Liberty Township

RPR Tim Smith

659E35000	WATER	Bethany Road, (Lakota Schools)	5	MGAL
659E35000	WATER	Cin-Day, (Butler County)	1	MGAL
659E35000	WATER	Liberty Court, (Butler County)	0.68	MGAL
659E35000	WATER	Liberty Court, (Lakota Schools)	0.66	MGAL
659E35000	WATER	Liberty Court, (Liberty Township)	0.66	MGAL
802E00003	CONTINGENCIES	Bethany Road, (Lakota Schools)	2257	EACH
802E00003	CONTINGENCIES	Bethany Road, (Lakota Schools)	2282.58	EACH
802E00003	CONTINGENCIES	Cin-Day, (Butler County)	3815.25	EACH
802E00003	CONTINGENCIES	Cin-Day, (Butler County)	2696	EACH
802E00003	CONTINGENCIES	Cin-Day, (Butler County)	1321.49	EACH
802E00003	CONTINGENCIES	Liberty Court, (Butler County)	4005	EACH
802E00003	CONTINGENCIES	Cin-Day, (Butler County)	6360.37	EACH
802E00003	CONTINGENCIES	Bethany Road, (Lakota Schools)	21736.69	EACH
802E00003	CONTINGENCIES	Cin-Day, (Butler County)	3505.92	EACH
802E00003	CONTINGENCIES	Liberty Court, (Butler County)	3274.53	EACH
802E00003	CONTINGENCIES	Liberty Court, (Lakota Schools)	3271.02	EACH
802E00003	CONTINGENCIES	Liberty Court, (Liberty Township)	3271.02	EACH

10/27/2008

Contractor's Authorized Representative Signature

RPR Signature

Date