



IMS Culvert Reports

Culverts by Road Report

Butler County Engineer's Office

Welcome

Culverts by Road

Road	A B C D E F G H I J K L M N O P Q R S T U V W X Y Z 160 Lookup Jackson Rd. (160) ▼	
Filters	Show Culverts Rated At: ✓ 1 ✓ 2 ✓ 3 ✓ 4 ✓ 9	Minimum Length 0 ✓

Show Report

Culv ID	Station Miles ----- Feet	Width Right ----- Left	Height Right ----- Left	Material Right ----- Left	Type Right ----- Left	Length	Flow Line	App Width	Cul Width	Card Width	Headwall R/L	Wing N or E R/L	Wing S or W R/L	Loc In R/L Mnt By R/L	Date Built
632	0.000 0	CROSS		Augsburger Rd.			153							STC BCO	1/1/1900
636	0.083 438	CROSS		CSX Railroad R/R			9035							STC STC	1/1/1900

1752	0.154 813	48	CMP	PIPE	38	5	20	20	25	STONE STONE	NONE NONE	NONE NONE	STC/STC STC/STC	12:00:00 AM
		Inspection Date	Inspector	Rate	Mnt	Chn	Hdw	Pav	Gdr	Oth	Comments			
		3/8/2011	KS	2	N	N	N	N	N	N				
		11/21/2013	TSM	2	N	N	N	N	N	N	heavy vegetation at inlet and outlet			
		4/30/2015	KN	2	N	N	N	N	N	N	Heavy vegetation at Outlet			

1753	0.155 818	48	CMP	PIPE	38	5	20	20	25	STONE STONE	NONE NONE	NONE NONE	STC/STC STC/STC	12:00:00 AM
		Inspection Date	Inspector	Rate	Mnt	Chn	Hdw	Pav	Gdr	Oth	Comments			
		3/8/2011	KS	2	N	N	N	N	N	N				
		11/21/2013	TSM	2	N	N	N	N	N	N	heavy vegetation at inlet and outlet			
		4/30/2015	KN	2	N	N	N	N	N	N	Heavy vegetation at Outlet			

1754	0.156 824	48	CMP	PIPE	38	5	20	20	25	STONE STONE	NONE NONE	NONE NONE	STC/STC STC/STC	12:00:00 AM
		Inspection Date	Inspector	Rate	Mnt	Chn	Hdw	Pav	Gdr	Oth	Comments			
		3/8/2011	KS	2	N	N	N	N	N	N				
		11/21/2013	TSM	2	N	N	N	N	N	N	heavy vegetation at inlet and outlet, silt in flowline			
		4/30/2015	KN	2	Y	Y	N	N	N	N	Heavy vegetation at Outlet. Silt in flow line. Inlet needs ditched			

1755	0.589 3110	48	CMP	PIPE	42	4	21	21	25	NONE NONE	NONE NONE	NONE NONE	STC/STC STC/STC	12:00:00 AM
		Inspection Date	Inspector	Rate	Mnt	Chn	Hdw	Pav	Gdr	Oth	Comments			
		3/8/2011	KS	4	Y	Y	N	N	N	N	Plugged			
		11/21/2013	TSM	4	Y	N	N	N	N	N	outlet plugged			
		4/30/2015	KN	2	Y	Y	N	N	N	Y	Inlet 3/4 plugged. Silt and			

													water in flow line. inlet and outlet need ditched	
1745	0.590 3115	3.5	2.5	CMP	ARCH	42	4	21	21	25	NONE NONE	NONE NONE	NONE NONE	STC/STC STC/STC
		Inspection Date	Inspector	Rate	Mnt	Chn	Hdw	Pav	Gdr	Oth	Comments			
		3/8/2011	KS	2	Y	Y	N	N	N	N	holding water, silt in flowline			
		11/21/2013	TSM	2	N	N	N	N	N	N	outlet needs ditched, 50% plugged with silt			
		4/30/2015	KN	2	Y	Y	N	N	N	Y	Pipe holding water. Inlet and outlet need ditched			
1746	0.591 3120	3.5	2.5	CMP	ARCH	42	4	21	21	25	NONE NONE	NONE NONE	NONE NONE	STC/STC STC/STC
		Inspection Date	Inspector	Rate	Mnt	Chn	Hdw	Pav	Gdr	Oth	Comments			
		3/8/2011	KS	2	Y	Y	N	N	N	N	holding water silt in flowline			
		11/21/2013	TSM	2	N	N	N	N	N	N	50% silted			
		4/30/2015	KN	2	Y	Y	N	N	N	Y	Silt building up at inlet. Inlet and outlet need ditched			
642	0.803 4241	CROSS	CSX Railroad R/R			9035							STC STC	1/1/1900
637	0.808 4264	CROSS	CSX Railroad R/R			9035							STC STC	1/1/1900
2928	0.897 4738	CROSS	Riverside Dr.			294							STC BCO	1/1/1900
2928	0.897 4738	CROSS	Trenton Rd.			152							STC BCO	1/1/1900
1747	0.940 4963	12	CMP	PIPE	54	2	20	32	32	CATCHBSN CONCRETE	NONE NONE	NONE NONE	STC/STC STC/STC	6/29/1990
		Inspection Date	Inspector	Rate	Mnt	Chn	Hdw	Pav	Gdr	Oth	Comments			
		3/8/2011	KS	3	Y	Y	N	N	N	N	1/2 full of debris			
		11/21/2013	TSM	3	Y	N	N	N	N	N	outlet plugged			
		4/30/2015	KN	2	Y	Y	N	N	N	N	Outlet needs ditched. Silt in flow line			
2656	0.942 4974	CROSS	Wehr Ave.			1259							STC STC	1/1/1900
1748	0.943 4979	12	CMP	PIPE	62	2	20	32	32	CATCHBSN CONCRETE	NONE NONE	NONE NONE	STC/STC STC/STC	6/29/1990
		Inspection Date	Inspector	Rate	Mnt	Chn	Hdw	Pav	Gdr	Oth	Comments			
		3/8/2011	KS	3	Y	Y	N	N	N	N	clean out CB debris in flowline			
		11/21/2013	TSM	3	N	N	N	N	N	N	cb filled, outlet 50% full of silt			
		4/30/2015	KN	2	Y	Y	N	N	N	N	Outlet needs ditched. Silt in flow line			
2040	1.016 5367	LEFT	99***Overpeck Alley***** N/A			1391							STC STC	1/1/1900
1749	1.033 5454	15	CONCRETE	PIPE	32	2	19	19	24	CONCRETE CONCRETE	NONE NONE	NONE NONE	STC/STC STC/STC	12:00:00 AM
		Inspection Date	Inspector	Rate	Mnt	Chn	Hdw	Pav	Gdr	Oth	Comments			
		3/8/2011	KS	4	Y	Y	N	N	N	Y	plugged			
		11/21/2013	TSM	4	Y	N	N	N	N	N	heavy vegetation, inlet tied into pipe frontage			
		4/30/2015	KN	4	Y	Y	N	N	N	Y	Inlet almost completely plugged. Inlet needs ditched. Silt in flow line. Outlet ties into piped frontage			
1750	1.372 7244	24	CMP	PIPE	56	3	17	17	23	CONCRETE CONCRETE	CONCRETE CONCRETE	CONCRETE CONCRETE	STC/STC STC/STC	6/20/1988
		Inspection	Inspector	Rate	Mnt	Chn	Hdw	Pav	Gdr	Oth	Comments			

		Date												
		3/8/2011	KS	1	N	N	N	N	N	N	N			
		11/21/2013	TSM	2	N	N	N	N	N	N	N	tire obstructing outlet, minor damage to pipe inlet		
		4/30/2015	KN	2	N	N	N	N	N	N	N	Tire around outlet. Silt in flow line at outlet		
634	1.566 8270	CROSS	Morganthaler Rd.			157							STC BCO	1/1/1900

