Item	A.F.E.	Completion Report Nº	Period	Year
Inst. Crossover #76-218'	C.E.2892	187	2	1916
Const. 15" Sanitary sewer-Sutphin Ave. (Assmt)	None	700	2	1916
210' extension to platform at Station — Inst. 10" water column and pipe lines	C.E.3076	392	1	1917
Concrete paving - Sutphin Ave. (Assmt)	None	706	1	1917
Comb. Coal & Oil Ho. repl. signal maintainers shop	AFE 695	61	1	1918
Retirement Freight House & Platform	C.E.3071	6	2	1918
50'-150T trk scale repl. 50'-100T trk scale at Scale Ho.	AFE. 45	216	1	1919
Const. Trk #71 - 182'	" 989	123	2	1919
Extn Trk #6-1322' Tot. Lg.-4605', Ret. Trk. #1-1322	AFE 2204	25	1	1921
Extn Trk. #12-4342'-Tot lg 7608'	AFE 191	C-84	2	1921
Const. trk. X-73 - 210'				
Constrct trk #77-794' P.S. in trk #20	AFE 3117	2342	2	1922
Extn. Trk #12-337'-Total length-7945'	AFE. 191	84-C	2	1921
Retire 74' H.G Paper Co. Trk #27-Total lg.-889'	" 3748	142	2	1923
Const. Sewer for Water Station	" 1552	341	2	1924
Const. Trk #112 Tot. Lg. 670'-P.S in Trk #11	" 4617	269	1	1925
Retire Br #275	" 7757	110	2	1927
Const. Switch Shanty	" 6370	3325	1	1926
Acq. 110' of List 473	8884	373	1	1929
Const. List 540 - 939'	9595	485	2	1928
Const. Engine Storage Trks Lists 454 & 455	305	192	1	1930
Repl. Semaphore Signals with Color Lights	9648	210	2	1930
Extend Tr. #79 - 137' - New Lg. 764'	767	84	1	1931
Change Bunk Ho. to Office & Store Room.	None	155	1	1931
Const. Signal Maint. Car House.	1048	243	1	1931
Repl 2-86,000 Gal. Settling Tanks with 2-100,000 G.	1340	368 / 273	-	1934 / 1935
Retire 120' of Trestle under Trk. #112	41770	575	-	1935
Retire interlocking plant - Middletown Yd	39301	593	-	1935
Const. track list #589 - Lgth 601'	38238	613		1936
Repl. Toilet Facilities in Yard at Auburn Ave	42649	674	-	1937.
Repl. Supply Tank, Bldg. #243.	38816	688	-	1937.
Ret. 40' of Trk. List #540 - New Lgth. 899'	47679	142	-	1939
Repl. 10" Well at Pump Ho. #65.	48698	318	-	1940
Ext. Trks. #95, 96, 97 and Const. Trks. #600 & #601	48604	421	-	1940.
Instl Coal Conveyor Bldg #387 Retire Trk ... #107	49143	375	-	1941
Repl. Well #2 at Bldg. #65	59093	381	-	1941
Electrification of Water Station	48439	429	-	1941
Inst Bldg #86 Motor Car Repair Shop Moved from Sharonville	59464	411		1941
Retire Bldgs #38-43-378 - Const Bldg. #383	50690	524	-	1942
Const. Trk. #638	67296	72	-	1946
Const. Yd. Off. Bldg. #413, Ret. Bldg. #31 & #182	70587	74	-	49.
Capitation. Trk. List #655.	71739	83	-	49.
Const. Sta. Platf.	72304	36	-	1950.
Ret. Trk. List #94.	75790-71	285	-	1954
Ret. " " #655.	75760-08	249	-	1954

1951 No Change
1952 " "
1953 10-31-56
1954 4-1-57.

Sheet No. S-13 of V-26-A of C.C.C.&St.L.R.
From Survey Station 11993+00 to Survey Station 12045+80
Valuation Engr.

CORRECTED TO DECEMBER 31, 1950.
CORRECTED TO DECEMBER 31, 1937.
CORRECTED TO DECEMBER 31, 1936.
CORRECTED TO DECEMBER 31, 1933
CORRECTED TO DECEMBER 31, 1934
CORRECTED TO DECEMBER 31, 1932
CORRECTED TO DECEMBER 31, 1929
CORRECTED TO DECEMBER 31, 1927

RIGHT-OF-WAY AND TRACK MAP

THE CLEVELAND, CINCINNATI, CHICAGO & ST. LOUIS RY.

Operated by

THE CLEVELAND, CINCINNATI, CHICAGO & ST. LOUIS RY. CO.

CINCINNATI DIVISION—MAIN LINE

Sta. 11993+00 To Sta. 12045+80

Scale 1 In. = 100 Ft. June 30th, 1916

Office of Valuation Engineer, Cincinnati, O.

V26 S13